



April 13, 2021
J5174-04-01

Worcester Public Schools
20 Irving Street
Worcester, MA 01609, MA 02035

Attn.: Ms. Kristen Tran,
Environmental Health & Safety Coordinator

RE: PCB BMP Quarterly Status Report, 2020-2021 School Year
Third Quarter, February 2021
Doherty High School

Dear Kristen,

In accordance with the Worcester Public School's (WPS) authorization, O'Reilly Talbot & Okun Associates, Inc. (OTO) is pleased to present this quarterly status report of the Best Management Practices (BMPs) implemented at the Doherty High School (Doherty). This status report represents the third quarter of the 2020-2021 school year. The objective of the BMP program is to reduce potential exposures to polychlorinated biphenyls (PCBs).

Certain materials used in the construction and renovation of buildings between 1950 and 1980 may contain PCBs. Doherty High School was constructed during this period. The US Environmental Protection Agency (USEPA) has recommended that a BMP program be implemented in schools and other buildings either constructed or renovated during this period.

WPS and its staff are responsible for implementing the BMPs at Doherty High School. OTO personnel are responsible for conducting quarterly independent evaluations to provide WPS management with an assessment of the effectiveness of the BMPs implementation.

Best Management Practices (BMPs)

In its July 28, 2015 guidance for school administrators and other building owners and managers titled "Practical Actions for Reducing Exposure to PCBs in Schools and Other Buildings," the USEPA described potentially useful BMPs, including:

1. Ensuring that ventilation systems are operating properly and are regularly inspected and maintained according to system manufacturer instructions and guidelines or ANSI/ASHRAE/ACCA Standard 180-2012—Standard Practice for Inspection and Maintenance of Commercial Building HVAC

Systems. If system cleaning is needed, follow ANSI/ACCA Standard 6—Restoring the Cleanliness of HVAC Systems (2007);

2. Cleaning inside schools and other buildings frequently to reduce dust and residue;
3. Using a wet or damp cloth or mop to clean surfaces;
4. Using vacuum cleaners with high efficiency particulate air (HEPA) filters;
5. Not sweeping with dry brooms or using dry cloth wipes for dusting;
6. Washing hands with soap and water, particularly before eating; and
7. Washing children's toys.

We understand that WPS has modeled its BMP program for Doherty High School on EPA's guidelines. OTO's assessment of BMP effectiveness focuses on items 1 through 5 on this list. Regarding item 6, all school lavatories are equipped with soap and water and it is the responsibility of students and staff to maintain personal cleanliness. Item 7 on the list is not relevant to high school environments.

Assessment of BMPs at Doherty High School

We conducted the third quarter of the 2020-2021 school year BMP assessment at Doherty on February 19, 2021 accompanied by representatives from the District and School environmental and facilities department. The Heating, Ventilation, and Air-Conditioning (HVAC) system underwent a significant overhaul approximately 3 years ago and was operating properly at the time of the BMP assessment.

Because window and door caulking in the School may contain PCBs, WPS has previously applied a layer of non-PCB caulk over the previously existing caulking to reduce the potential for exposures. OTO observed twenty-eight (28) classrooms or other representative spaces in the school selected at random during the assessment. Our observations focused on the presence of dust on windows, windowsills, and window frames as well as the univent systems that provide heating and ventilation to the classrooms.

The school spaces we observed included:

- Main Office,
- Cafeteria,
- Transition Hallways,
- Stairways, and
- Other Selected classrooms.

Our general observations are summarized on Table 1 (attached). During the assessment we observed small section (4"), along with a larger seam (18"), specifically in room 210,

of missing caulk. The majority of the rooms we observed had entire seams of missing caulk that we identified at the time to District and School facilities representatives. Regarding particulate accumulation, caulked areas observed were rated as "Very Good" (minimal dust or debris).

Based on our discussions and observations, it is our conclusion that the implementation of the BMPs at Doherty is generally effective. The univents were generally free of significant dust and visible oil leakage.

Note that WPS has also authorized OTO to conduct annual indoor air monitoring for PCBs at Doherty. The full air testing reports are provided separately from the BMP reports, although we note that the air monitoring results have been well below USEPA guidelines for PCB concentrations in school air for each of the sampling rounds completed to date.

Other USEPA Recommendations for Suspected PCBs in Schools

Although not technically BMPs, USEPA made three other recommendations in its July 28, 2015 guidance for PCBs in schools:

- Remove all PCB containing fluorescent light ballasts (FLBs);
- Give consideration to encapsulating suspected PCB containing materials (such as caulk) to further reduce the potential for PCB exposure; and
- Removing suspect PCB containing building materials during planned renovations and repairs.

WPS removed all suspect PCB containing FLBs in 2012. There are no suspected PCB FLBs remaining in the Worcester school system.

In 2012 WPS also encapsulated the suspect PCB containing caulk around the windows and doors at Doherty with an additional thick layer of non-PCB caulk. Exterior suspect caulking was likewise covered with new caulk to a height of eight feet above grade. WPS subsequently over-caulked the remainder of the building's exterior door, window, and expansion joints in September and October 2018. This over-caulking is repaired as needed to maintain its condition.

Finally, it is noted that WPS has applied to the state sponsored school building financing program for help with the replacement of the Doherty High School building. Currently, it is anticipated that the new Doherty High School building will open in 2024. Subsequent to the opening of the new School, the suspect PCB containing materials in the former Doherty High building will be removed and disposed of in accordance with applicable regulatory requirements.

Conclusions and Recommendations

In conclusion, it is our opinion that the BMPs are being implemented in an effective manner at Doherty High School. We recommend that the next quarterly on-site visit be conducted June of 2021.

Should you have questions or require additional information, please contact the undersigned.

Sincerely,
O'Reilly, Talbot & Okun Associates, Inc.



Alec Robinson,
Staff Scientist



Christine Arruda, CIEC
Senior Project Manager



Robert Kirchherr, CSP
Principal

Attachments Table 1 – Summary of Observations for Doherty High School

cc Mr. James Bedard,
Facilities Director

Table 1 - Summary of BMP Observations
Doherty Memorial High School
299 Highland Street
Worcester, MA 01602
February 19, 2021

Room	Condition of Caulk	Condition of Univents	Dust Accumulation	Comments
Main Office	VG	VG	VG	---
107	VG	VG	VG	---
Cafeteria	VG	VG	VG	---
209 (A & B)	VG	VG	VG	---
210	VG	VG	VG	3rd window from right, bottom pane, bottom seam, 18" caulk missing. Left seam 4" caulk missing.
211	VG	VG	VG	5th window from right, top pane covered by plexiglass.
206	VG	VG	VG	---
204	VG	VG	VG	---
Transition Hallway A (200 to 300)	VG	VG	VG	West side of hallway: 2nd window from right, bottom pane, top seam entirely missing. 5th window from right, bottom pane, top seam entirely missing. 2nd window from left, bottom pane, top seam entirely missing.
314	VG	VG	VG	---
310	VG	VG	VG	---
316	VG	VG	VG	---
322	VG	VG	VG	---
326	VG	VG	VG	---
Transition Hallway B (200 to 300)	VG	VG	VG	---
332	VG	VG	VG	2nd window from left, bottom pane, top seam entirely missing.
Stairs in Math Wing (300 to 400)	VG	VG	VG	---
430	VG	VG	VG	3rd window from left, bottom pane, top seam entirely missing caulk
423	VG	VG	VG	---
428	VG	VG	VG	---
426	VG	VG	VG	---
422	VG	VG	VG	---
415	VG	VG	VG	3rd window from right, middle pane blocked by wood.
413	VG	VG	VG	---
409	VG	VG	VG	---
405	VG	VG	VG	---
Gym Transit Stairs	VG	VG	VG	Middle platform, left side of exit 18 door, bottom pane, all seams missing.
104	VG	VG	VG	---

CATEGORIZATION

Very good = minimal dust or debris

Little = enough dust to leave a residue on a gloved finger

Moderate = visible accumulations of dust

Significant = thick layer of dust