

PCB Management Plan Activities Q3 2021 (January 2021 – March 2021)

Burncoat and Doherty High School

Cleaning:

- Documentation logs for the Custodial accelerated cleaning program were received from Burncoat and Doherty for the months of January, February, and December 2021.
- The Facilities Dept has a cleaning inspection program to conduct random cleaning quality audits in WPS' buildings.

PCB Best Management Quarterly Inspection:

WPS' Environmental Health and Safety Coordinator conducted caulking and dust accumulation assessments at both Burncoat and Doherty on 2/19/2021.

2/19/21 Inspection Results

	Burncoat High School	Doherty High School
Number of Areas Inspected	27	28
Number of Areas with Incomplete Over-caulking	10	5
Number of Plenum Vents/ Univents in poor condition	0	0
Areas with dust accumulations	0	0

Remediation:

- WPS Facilities Department reapplied over-caulking to all areas noted in the inspection reports that were either damaged or missing.
- WPS Custodial Staff addressed the areas that were identified to contain dust accumulations at both Doherty and Burncoat High Schools.

Air Testing:

Air testing was not conducted during this quarter. Air testing is conducted annually and was last completed on May 6, 2020.

Removal:

No assumed PCB material was removed during this time period at Burncoat and Doherty.

Staff and Parent Involvement:

No cleaning or remediation complaints were received or responded to during this time period.

Other Maintenance Activities:

- All Doherty univents are cleaned using a HEPA vacuum. All univent air filters are replaced at Doherty High School by the WPS Facilities Department.